## **UAA En**

PROJEC<sup>\*</sup>

Permit (New Bldg)	Fill & Grade	April 2013
	Footings/Foundation	April-May 2013
	Structural Steel	August 2013
	Full Building	November 2013
Construction	New Building	May 2013-July 2015
	Existing Building	August 2015-June 2016
Occupancy	New Building	August 2015
-	<b>Existing Building</b>	July 2016

Design and construction services for the parking structure were not included in the CMAR contract. The parking structure will be constructed using the design-bid-build delivery system. With the current emphasis on the construction of the new building using available funding, the construction schedule for the parking structure has been deferred:

	Original Schedule	Projected Schedule
Design:	February 2012-March 2013	February 2012-March 2013
Permit:	April 2013	April 2014
Construction:	April 2013-February 2014	July 2014- July 2015
Occupancy	March 2014	August 2015