

**UAA Engineering and Industry Building Project Information Item**

**PROJECT UPDATE**

Construction	New Building	May 2013-July 2015
	Existing Building	August 2015-June 2016
Occupancy	New Building	August 2015
	Existing Building	July 2016

Design and construction services for the parking structure were not included in the CMAR contract. The parking structure will be constructed using the design-bid-build delivery system. With the current emphasis on the construction of the new building using available funding, the construction schedule for the parking structure has been deferred:

<u>Parking Structure</u>	<u>Original Schedule</u>	<u>Projected Schedule</u>
Design:	February 2012-March 2013	February 2012-March 2013
Permit:	April 2013	April 2014
Construction:	April 2013-February 2014	July 2014- July 2015
Occupancy	March 2014	August 2015